Name of Work: Fencing to BBMP Properties (other than Gardens Parks) ward no.08

Detailed Measurements

Measurement Recorded On: 18-11-21

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
12	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of								
	For Fencing								
	Near BBMP Ward Office-08	43	2.50			107.50			
	Sahakar Nagara								
	4th Main Rd 23rd Cross Rd(Railway Parallel Rd)	41	2.50			102.50			
	4th Main Rd 23rd Cross Rd Opposite Park(Railway Parallel Rd)	41	2.50			102.50			
	Sahaja Pride Apparment Opp RO Plant Surrounding	53	2.50			132.50			
	Missing Poles	7	2.50			17.50			
					Present Qty	**462.50**	**m**	**955.98**	**442140.75**

A.E.E. (Project)

A.E.E. (Project)

Contractor

Asst. Engineer

Asst. Executive Engineer
Project Division
Bhanka Zone

Asst. Exec. Engineer

Scanned by TapScanner

Name of Work: **Fencing to BBMP Properties (other than Gardens Parks) ward no.08**

Detailed Measurements

Measurement Recorded On: 18-11-21

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
13	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint, including cost of materials, labour, HOM complete as per specifications.								
	For Fencing								
	Near BBMP Ward Office-08								
	South Side	1	21.00		1.80	37.80			
	West Side	1	24.00		1.80	43.20			
	North Side	1	24.00		1.80	43.20			
	East Side	1	23.60		1.80	42.48			
	Gate	1	2.60		1.80	4.68			
	Sahakar Nagara								
	4th Main Rd 23rd Cross Rd(Railway Parallel Rd)								
	South Side	1	4.80		2.00	9.60			
	Gate Gap	1	3.80		2.00	7.60			
		1	5.90		2.00	11.80			
	East Side	1	22.50		2.00	45.00			
		1	17.00		2.00	34.00			
	North Side	1	28.00		2.00	56.00			
		1	15.00		2.00	30.00			
		1	3.80		2.00	7.60			
	4th Main Rd 23rd Cross Rd Opposite Park(Railway Parallel Rd)								
	North Side	1	30.00		1.80	54.00			
		1	4.70		1.80	8.46			
		1	3.00		1.80	5.40			
	East Side	1	30.00		1.80	54.00			
		1	7.40		1.80	13.32			
	South Side	1	13.00		1.80	23.40			

A.E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

531.54

Contractor

Asst. Engineer

Asst. Exec. Engineer

Asst. Exec. Engineer
Project Division

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
		1	9.40		1.80	16.92			
	Gate	1	3.70		2.00	7.40			
	Sahaja Pride Apparment Opp RO Plant Surrounding								
	North Side	1	15.50		1.80	27.90			
	Gate Gap	1	4.00		1.80	7.20			
		1	30.00		1.80	54.00			
		1	15.50		1.80	27.90			
	South Side	1	30.00		1.80	54.00			
		1	17.50		1.80	31.50			
					Present Qty	**758.36**	**Sqm**	**795.72**	**603442.22**

A.E.E. (Project)

E.E. (Project)

E.E. (Project)

Contractor

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Scanned by TapScanner

Name of Work: Fencing to BBMP Properties (other than Gardens Parks) ward no.08

Detailed Measurements

Measurement Recorded On: 18-11-21

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
14	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint, including cost of materials, labour, HOM complete as per specifications.								
	For Fencing								
	Near BBMP Ward Office-08								
	South Side	3	21.00			63.00			
	West Side	3	24.00			72.00			
	North Side	3	24.00			72.00			
	East Side	3	23.60			70.80			
	Gate Horizontal Pipe	4	2.60			10.40			
	Gate Vertical Pipe	2	1.80			3.60			
	Sahakar Nagara								
	4th Main Rd 23rd Cross Rd(Railway Parallel Rd)								
	South Side	3	4.80			14.40			
	Gate Horizontal Pipe	4	3.80			15.20			
	Gate Vertical Pipe	4	2.00			8.00			
		3	5.90			17.70			
	East Side	3	22.50			67.50			
		3	17.00			51.00			
	North Side	3	28.00			84.00			
		3	15.00			45.00			
		3	3.80			11.40			
	4th Main Rd 23rd Cross Rd Opposite Park(Railway Parallel Rd)								
	North Side	3	30.00			90.00			
		3	4.70			14.10			
		3	3.00			9.00			

E.E. (Project)

E.E. (Project)

E.E. (Project)

19.10

Contractor

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	East Side	3	30.00			90.00			
		3	7.40			22.20			
	South Side	3	13.00			39.00			
		3	9.40			28.20			
	Gate Horizontal Pipe	4	3.70			14.80			
	Gate Vertical Pipe	4	2.00			8.00			
	Sahaja Pride Apparment Opp RO Plant Surrounding								
	North Side	3	15.50			46.50			
	Gate Horizontal Pipe	4	4.00			16.00			
	Gate Vertical Pipe	4	1.80			7.20			
		3	30.00			90.00			
		3	15.50			46.50			
	South Side	3	30.00			90.00			
		3	17.50			52.50			
	Deduction of Rectangluar Poles	-178	0.065			-11.57			
					Present Qty	**1258.43**	**m**	**454.06**	**571402.73**
							Total	**4145313.67**	
							GST 12%	**497437.64**	
							Grand Total	**4642751.31**	

A.E.E. (Project)

E.E. (Project)

E.E. (Project)

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contractor

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Exec. Engineer

Scanned by TapScanner